

#	Activity ID	Activity Name	RMNG DUR	Start	Finish	2023												2024				
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar		
1	UCCS Engineering Building Addition		247	12-Sep-22 A	16-Jan-24																	
2	PREPARATORY WORK		165	05-Dec-22 A	15-Sep-23																	
3	PROCUREMENT		165	05-Dec-22 A	15-Sep-23																	
4	DIVISION 04 - MASONRY		92	13-Jan-23 A	02-Jun-23																	
5	BRICK VENEER		92	13-Jan-23 A	02-Jun-23																	
6	P3.04.0040f	Fabrication – Brick	87	13-Jan-23 A	25-May-23																	
7	P3.04.0040g	Ship / First Delivery – Brick	5	26-May-23	02-Jun-23																	
8	CMU MASONRY		3	22-Feb-23	24-Feb-23																	
9	P3.04.0060g	Ship / First Delivery – CMU	3	22-Feb-23	24-Feb-23																	
10	DIVISION 05 - METALS		33	16-Dec-22 A	10-Mar-23																	
11	STRUCTURAL STEEL		33	16-Dec-22 A	10-Mar-23																	
12	P3.05.0070f	Fabrication – Steel	32	16-Dec-22 A	09-Mar-23																	
13	P3.05.0070g	Ship / First Delivery – Steel	1	10-Mar-23	10-Mar-23																	
14	DIVISION 06 - WOODS / PLASTICS / COMPOSITES		161	11-Jan-23 A	11-Sep-23																	
15	CASEWORK		161	11-Jan-23 A	11-Sep-23																	
16	P3.09.0120b	GHP Submittal Review – Casework	5	11-Jan-23 A	31-Jan-23																	
17	P3.09.0120c	A/E Review –Casework	10	01-Feb-23	14-Feb-23																	
18	P3.09.0120d	Correct / Resubmit – Casework	0	15-Feb-23	15-Feb-23																	
19	P3.09.0120e	Final Approval – Casework	0	15-Feb-23	15-Feb-23																	
20	P3.09.0120f10	Field Measure	5	24-Jul-23	28-Jul-23																	
21	P3.09.0120f	Fabrication – Casework	25	31-Jul-23	01-Sep-23																	
22	P3.09.0120g	Ship / First Delivery – Casework	5	05-Sep-23	11-Sep-23																	
23	DIVISION 07 - THERMAL AND MOISTURE PROTECTION		45	11-Jan-23 A	28-Mar-23																	
24	METAL PANELS		45	11-Jan-23 A	28-Mar-23																	
25	P3.07.0080d	Correct / Resubmit – Metal Panels	0	11-Jan-23 A	24-Jan-23 A																	
26	P3.07.0080e	Final Approval – Metal Panels	10	25-Jan-23	07-Feb-23																	
27	P3.07.0080f	Fabrication – Metal Panels	30	08-Feb-23	21-Mar-23																	
28	P3.07.0080g	Ship / First Delivery – Metal Panels	5	22-Mar-23	28-Mar-23																	
29	DIVISION 08 - OPENINGS		108	13-Jan-23 A	26-Jun-23																	
30	CURTAIN WALL		57	13-Jan-23 A	13-Apr-23																	
31	P3.08.0030f	Fabrication – Windows	52	13-Jan-23 A	06-Apr-23																	
32	P3.08.0030g	Ship / First Delivery – Windows	5	07-Apr-23	13-Apr-23																	
33	HOLLOW METAL FRAMES		48	16-Jan-23 A	31-Mar-23																	
34	P3.08.0030c10	A/E Review –HM Frames	3	16-Jan-23 A	27-Jan-23																	
35	P3.08.0030f10	Fabrication – HM Frames	40	30-Jan-23	24-Mar-23																	
36	P3.08.0030g10	Ship / First Delivery – HM Frames	5	27-Mar-23	31-Mar-23																	
37	DOORS & HARDWARE		108	16-Jan-23 A	26-Jun-23																	
38	P3.08.0030c20	A/E Review –Drs & Hdw	3	16-Jan-23 A	27-Jan-23																	
39	P3.08.0030d20	Correct / Resubmit – Drs & Hdw	0	30-Jan-23	30-Jan-23																	
40	P3.08.0030e20	Final Approval – Drs & Hdw	0	30-Jan-23	30-Jan-23																	
41	P3.08.0030f20	Fabrication – Drs & Hdw	100	30-Jan-23	19-Jun-23																	
42	P3.08.0030g20	Ship / First Delivery – Drs & Hdw	5	20-Jun-23	26-Jun-23																	
43	DIVISION 14 - CONVEYING EQUIPMENT		88	16-Jan-23 A	26-May-23																	
44	ELEVATOR		88	16-Jan-23 A	26-May-23																	
45	P3.21.0130c	A/E Review –Elevator	3	16-Jan-23 A	27-Jan-23																	
46	P3.21.0130d	Correct / Resubmit – Elevator	0	30-Jan-23	30-Jan-23																	
47	P3.21.0130e	Final Approval – Elevator	0	30-Jan-23	30-Jan-23																	

█ Remaining Level of Effort ▬ Remaining Work
█ Actual Level of Effort ▬ Critical Remaining Work
█ Actual Work ◆ Milestone



#	Activity ID	Activity Name	RMNG DUR	Start	Finish	2023												2024			
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
48	P3.21.0130f	Fabrication – Elevator	80	30-Jan-23	19-May-23																
49	P3.21.0130g	Ship / First Delivery – Elevator	5	22-May-23	26-May-23																
50	DIVISION 23 - HVAC		165	05-Dec-22 A	15-Sep-23																
51	AHU's		165	05-Dec-22 A	15-Sep-23																
52	P3.23.0020f	Fabrication – RTUs	160	05-Dec-22 A	08-Sep-23																
53	P3.23.0020g	Ship / First Delivery – RTUs	5	11-Sep-23	15-Sep-23																
54	DIVISION 26 - ELECTRICAL		154	09-Dec-22 A	30-Aug-23																
55	MAIN ELECTRICAL GEAR		154	09-Dec-22 A	30-Aug-23																
56	P3.23.0090f	Fabrication – Elec Gear	149	09-Dec-22 A	23-Aug-23																
57	P3.23.0090g	Ship / First Delivery – Elec Gear	5	24-Aug-23	30-Aug-23																
58	LIGHTING		63	10-Jan-23 A	21-Apr-23																
59	P3.23.0100d	Correct / Resubmit – Light Fixtures	3	10-Jan-23 A	27-Jan-23																
60	P3.23.0100e	Final Approval – Light Fixtures	5	30-Jan-23	03-Feb-23																
61	P3.23.0100f	Fabrication – Light Fixtures	50	06-Feb-23	14-Apr-23																
62	P3.23.0100g	Ship / First Delivery – Light Fixtures	5	17-Apr-23	21-Apr-23																
63	CONSTRUCTION		247	12-Sep-22 A	16-Jan-24																
64	C.05010	Construction	237	12-Sep-22 A	29-Dec-23																
65	C.05020	Project Complete	0		29-Dec-23*																
66	IMPACTS		0	27-Dec-22 A	20-Jan-23 A																
67	UPDATE 07		0	27-Dec-22 A	20-Jan-23 A																
68	IMPACT 05		0	27-Dec-22 A	20-Jan-23 A																
69	IMP.00005	IMPACT RECAP - Coggins Delay Shoring / Soil Nail	0	27-Dec-22 A	20-Jan-23 A																
70	Earthwork and Utilities		12	16-Nov-22 A	09-Feb-23																
71	SW.6010	Excavation and Shoring	0	16-Nov-22 A	20-Jan-23 A																
72	A1030	Detention Pond, 4 Bay and Storm line to Man Hole Outside Building Foot	1	29-Nov-22 A	25-Jan-23																
73	IMP.00005.01	Coggins Shoring Delay	0	27-Dec-22 A	20-Jan-23 A																
74	IMP.00005.11	Coggins Demob	0	23-Jan-23 A	23-Jan-23 A																
75	SW.6020	Excavation and Shoring - Detention Pond	8	24-Jan-23 A	03-Feb-23																
76	A1390	South East Storm Line	3	06-Feb-23	08-Feb-23																
77	A1410	15" Nyleplast	4	06-Feb-23	09-Feb-23																
78	FOUNDATIONS		56	17-Jan-23 A	12-Apr-23																
79	A1440	Tie Rebar Cages for Drilled Piers	1	17-Jan-23 A	25-Jan-23																
80	A1460	Mobilize Drill Rig	0	23-Jan-23 A	23-Jan-23 A																
81	A1050	Drill Piers	9	24-Jan-23 A	06-Feb-23																
82	A1320	UG Plumbing at Mat Slab	5	30-Jan-23	03-Feb-23																
83	FO.10050	MEP Underground	9	07-Feb-23	17-Feb-23																
84	A1060	FRP Mat Slab Under North CMU Core	6	07-Feb-23	14-Feb-23																
85	A1070	FRP Gradebeams on East Side	6	15-Feb-23	22-Feb-23																
86	A1080	Backfill East Side Gradebeams	2	23-Feb-23	24-Feb-23																
87	A1130	FRP Perimeter Gradebeam North Side	5	23-Feb-23	01-Mar-23																
88	A1090	CMU At Stair Core and East Side	16	27-Feb-23	20-Mar-23																
89	A1100	FRP Grade Beams West Side	5	02-Mar-23	08-Mar-23																
90	A1110	Backfill West Side Gradebeams	2	09-Mar-23	10-Mar-23																
91	A1140	FRP Interior Pier Caps	7	09-Mar-23	17-Mar-23																
92	A1160	FRP South Grade Beams	5	20-Mar-23	24-Mar-23																
93	A1120	CMU Elevator Core	10	21-Mar-23	03-Apr-23																
94	A1150	Backfill South Side Gradebeams / Pier Caps	2	27-Mar-23	28-Mar-23																
95	ST.20040	FRP Concrete Wall at Terrace	5	27-Mar-23	31-Mar-23																
96	FO.10060	FRP SOG	7	04-Apr-23	12-Apr-23																

█ Remaining Level of Effort ▬ Remaining Work
█ Actual Level of Effort ▬ Critical Remaining Work
█ Actual Work ◆ Milestone



#	Activity ID	Activity Name	RMNG DUR	Start	Finish	2023												2024					
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar			
97	STRUCTURE		44	13-Apr-23	14-Jun-23																		
98	ST.20000	Structural Steel Erection	19	13-Apr-23	09-May-23																		
99	ST.20010	Detail and Deck Structural Steel	23	03-May-23	05-Jun-23																		
100	ST.20030	Backfill Terrace	3	12-May-23	16-May-23																		
101	ST.20020	FRP SOMD	10	01-Jun-23	14-Jun-23																		
102	ENCLOSURES/SITE WORK		120	08-Jun-23	28-Nov-23																		
103	EN.30000	Frame Exterior/Sheath	25	08-Jun-23	13-Jul-23																		
104	EN.30010	Vapor Barrier	15	29-Jun-23	20-Jul-23																		
105	EN.30020	Install Windows / Curtain Wall	30	07-Jul-23	17-Aug-23																		
106	EN.30050	Roofing	15	07-Jul-23	27-Jul-23																		
107	EN.30030	Face Brick	60	18-Jul-23	10-Oct-23																		
108	EN.30040	Metal Panels	30	13-Sep-23	24-Oct-23																		
109	EN.30060	Site Work	40	02-Oct-23	28-Nov-23																		
110	MAJOR MECHANICAL		59	25-Aug-23	16-Nov-23																		
111	MM.40010	RTU Connections	25	25-Aug-23	29-Sep-23																		
112	MM.40000	Set RTU	2	18-Sep-23	19-Sep-23																		
113	MM.40020	Start-Up RTU's	5	27-Oct-23	02-Nov-23																		
114	MM.40030	Test and Balance RTU's	10	03-Nov-23	16-Nov-23																		
115	MAJOR ELECTRICAL		64	28-Jul-23	26-Oct-23																		
116	ME.50000	Frame and Drywall Electrical Rooms	15	28-Jul-23	17-Aug-23																		
117	ME.50010	Electrical Room Build-Out	30	31-Aug-23	12-Oct-23																		
118	ME.50040	Pull Feeders / Term from Existing Transformer to Bldg	5	13-Oct-23	19-Oct-23																		
119	ME.50020	Energize Electrical Panels	5	20-Oct-23	26-Oct-23																		
120	ROUGH-INS		119	09-Jun-23	28-Nov-23																		
121	Level 1		107	09-Jun-23	08-Nov-23																		
122	RO.60010	Layout Walls - Level 1	2	09-Jun-23	12-Jun-23																		
123	RO.60020	MEP Layout on Floor - Level 1	1	13-Jun-23	13-Jun-23																		
124	RO.60040	Set Plumbing Carriers - Level 1	2	13-Jun-23	14-Jun-23																		
125	RO.60030	Frame Top Out Walls - Level 1	6	14-Jun-23	21-Jun-23																		
126	RO.60120	Overhead Fire Sprinkler - Level 1	5	14-Jun-23	20-Jun-23																		
127	RO.60140	Overhead Duct Work and Equipment - Level 1	10	19-Jun-23	30-Jun-23																		
128	RO.60050	Electrical In-Wall Rough - Level 1	10	22-Jun-23	06-Jul-23																		
129	RO.60060	In-Wall Plumbing - Level 1	12	22-Jun-23	10-Jul-23																		
130	RO.60150	Hydronic Piping Overhead - Level 1	10	23-Jun-23	07-Jul-23																		
131	RO.60160	Domestic Water Overhead - Level 1	10	23-Jun-23	07-Jul-23																		
132	RO.60220	Overhead Electrical Rough - Level 1	10	03-Jul-23	17-Jul-23																		
133	RO.60170	Test and Insulate Piping - Level 1	4	10-Jul-23	13-Jul-23																		
134	RO.60070	Backing - Level 1	3	11-Jul-23	13-Jul-23																		
135	RO.60190	Frame Hardlids - Level 1	3	12-Jul-23	14-Jul-23																		
136	RO.60080	In-Wall Inspections - Level 1	2	14-Jul-23	17-Jul-23																		
137	RO.60200	MEP Rough-In Hardlids - Level 1	5	17-Jul-23	21-Jul-23																		
138	RO.60090	Hang Drywall - Level 1	4	18-Jul-23	21-Jul-23																		
139	RO.60100	Tape and Finsih Drywall - Level 1	7	24-Jul-23	01-Aug-23																		
140	RO.60210	Hang Drywall Hardlids - Level 1	3	24-Jul-23	26-Jul-23																		
141	RO.60180	Tape and Finsih Hardlids - Level 1	4	27-Jul-23	01-Aug-23																		
142	RO.60110	Prime Paint - Level 1	6	02-Aug-23	09-Aug-23																		
143	RO.60230	Low Volrage Rough-In and Cable Pull - Level 1	5	02-Aug-23	08-Aug-23																		
144	RO.60240	Acoustical Ceiling Grid - Level 1	5	10-Aug-23	16-Aug-23																		
145	RO.60370	Ceramic Tiles in Restrooms - Level 1	7	10-Aug-23	18-Aug-23																		

█ Remaining Level of Effort ▬ Remaining Work
█ Actual Level of Effort ▬ Critical Remaining Work
█ Actual Work ◆ Milestone



#	Activity ID	Activity Name	RMNG DUR	Start	Finish	2023												2024		
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
146	RO.60250	Rough-In Ceiling Grid - Level 1	6	17-Aug-23	24-Aug-23															
147	RO.60260	Clean and Inspect Above Grid - Level 1	2	25-Aug-23	28-Aug-23															
148	RO.60290	Polish Concrete - Level 1	7	25-Aug-23	05-Sep-23															
149	RO.60270	Drop Ceiling Tiles - Level 1	4	06-Sep-23	11-Sep-23															
150	RO.60310	Install Ceiling Grid C4 / Baffle and Lighting - Level 1	5	06-Sep-23	12-Sep-23															
151	RO.60380	Countertops in Restrooms - Level 1	2	12-Sep-23	13-Sep-23															
152	RO.60390	Plumbing Fixtures - Level 1	5	12-Sep-23	18-Sep-23															
153	RO.60300	Carpet and Base - Level 1	7	13-Sep-23	21-Sep-23															
154	RO.60400	Toilet Partitions - Level 1	5	19-Sep-23	25-Sep-23															
155	RO.60280	MEP Trim -Out - Level 1	7	22-Sep-23	02-Oct-23															
156	RO.60350	Doors and Hardware - Level 1	5	26-Sep-23	02-Oct-23															
157	RO.60410	Toilet Accesories - Level 1	3	26-Sep-23	28-Sep-23															
158	RO.60360	Interior Glazing - Level 1	5	28-Sep-23	04-Oct-23															
159	RO.60320	Final Paint - Level 1	2	05-Oct-23	06-Oct-23															
160	RO.60330	Construction Clean - Level 1	2	09-Oct-23	10-Oct-23															
161	RO.60340	GHP Pre Punch - Level 1	5	11-Oct-23	17-Oct-23															
162	RO.60440	A/E Punch - Level 1	1	18-Oct-23	18-Oct-23															
163	RO.60450	Fix Punchlist - Level 1	10	19-Oct-23	01-Nov-23															
164	RO.60500	MEP Final Inspections - Level 1	5	02-Nov-23	08-Nov-23															
165	Level 2		112	13-Jun-23	17-Nov-23															
166	RO.60420	Layout Walls - Level 2	2	13-Jun-23	14-Jun-23															
167	RO.60430	MEP Layout on Floor - Level 2	1	15-Jun-23	15-Jun-23															
168	RO.60470	Overhead Fire Sprinkler - Level 2	5	16-Jun-23	22-Jun-23															
169	RO.60460	Frame Top Out Walls - Level 2	6	22-Jun-23	29-Jun-23															
170	RO.60490	Electrical In-Wall Rough - Level 2	10	30-Jun-23	14-Jul-23															
171	RO.60480	Overhead Duct Work and Equipment - Level 2	10	03-Jul-23	17-Jul-23															
172	RO.60510	Hydronic Piping Overhead - Level 2	10	10-Jul-23	21-Jul-23															
173	RO.60530	Backing - Level 2	3	17-Jul-23	19-Jul-23															
174	RO.60540	Overhead Electrical Rough - Level 2	10	18-Jul-23	31-Jul-23															
175	RO.60560	In-Wall Inspections - Level 2	2	20-Jul-23	21-Jul-23															
176	RO.60570	Hang Drywall - Level 2	4	24-Jul-23	27-Jul-23															
177	RO.60550	Test and Insulate Piping - Level 2	4	24-Jul-23	27-Jul-23															
178	RO.60580	Frame Hardlids - Level 2	3	28-Jul-23	01-Aug-23															
179	RO.60590	Tape and Finsih Drywall - Level 2	7	02-Aug-23	10-Aug-23															
180	RO.60600	MEP Rough-In Hardlids - Level 2	3	02-Aug-23	04-Aug-23															
181	RO.60610	Hang Drywall Hardlids - Level 2	2	07-Aug-23	08-Aug-23															
182	RO.60620	Tape and Finsih Hardlids - Level 2	4	09-Aug-23	14-Aug-23															
183	RO.60630	Prime Paint - Level 2	6	15-Aug-23	22-Aug-23															
184	RO.60640	Low Volrage Rough-In and Cable Pull - Level 2	5	15-Aug-23	21-Aug-23															
185	RO.60650	Acoustical Ceiling Grid - Level 2	4	23-Aug-23	28-Aug-23															
186	RO.60670	Rough-In Ceiling Grid - Level 2	4	29-Aug-23	01-Sep-23															
187	RO.60700	Clean and Inspect Above Grid - Level 2	2	05-Sep-23	06-Sep-23															
188	RO.60740	Polish Concrete - Level 2	10	07-Sep-23	20-Sep-23															
189	RO.60760	Drop Ceiling Tiles - Level 2	4	21-Sep-23	26-Sep-23															
190	RO.60770	Install Ceiling Grid C4 / Baffle and Lighting - Level 2	5	21-Sep-23	27-Sep-23															
191	RO.60780	Carpet and Base - Level 2	4	27-Sep-23	02-Oct-23															
192	RO.60710	MEP Trim -Out - Level 2	6	03-Oct-23	10-Oct-23															
193	RO.60790	Doors and Hardware - Level 2	5	03-Oct-23	09-Oct-23															
194	RO.60750	Interior Glazing - Level 2	5	05-Oct-23	11-Oct-23															

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone



#	Activity ID	Activity Name	RMNG DUR	Start	Finish	2023												2024		
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
195	RO.60800	Final Paint - Level 2	2	12-Oct-23	13-Oct-23													■ Final Paint - Level 2		
196	RO.60810	Construction Clean - Level 2	2	16-Oct-23	17-Oct-23													■ Construction Clean - Level 2		
197	RO.60820	GHP PrePunch - Level 2	7	18-Oct-23	26-Oct-23													■ GHP PrePunch - Level 2		
198	RO.61180	A/E Punch - Level 2	1	27-Oct-23	27-Oct-23													■ A/E Punch - Level 2		
199	RO.61190	Fix Punchlist - Level 2	10	30-Oct-23	10-Nov-23													■ Fix Punchlist - Level 2		
200	RO.61200	MEP Final Inspections - Level 2	5	13-Nov-23	17-Nov-23													■ MEP Final Inspections - Level 2		
201	Level 3		115	15-Jun-23	28-Nov-23															
202	RO.60830	Layout Walls - Level 3	2	15-Jun-23	16-Jun-23													■ Layout Walls - Level 3		
203	RO.60840	MEP Layout on Floor - Level 3	1	19-Jun-23	19-Jun-23													■ MEP Layout on Floor - Level 3		
204	RO.60850	Overhead Roof Drains - Level 3	3	19-Jun-23	21-Jun-23													■ Overhead Roof Drains - Level 3		
205	RO.60870	Frame Top Out Walls - Level 3	6	20-Jun-23	27-Jun-23													■ Frame Top Out Walls - Level 3		
206	RO.60860	Overhead Fire Sprinkler - Level 3	5	23-Jun-23	29-Jun-23													■ Overhead Fire Sprinkler - Level 3		
207	RO.60880	Electrical In-Wall Rough - Level 3	10	28-Jun-23	12-Jul-23													■ Electrical In-Wall Rough - Level 3		
208	RO.60910	Backing - Level 3	3	13-Jul-23	17-Jul-23													■ Backing - Level 3		
209	RO.60930	In-Wall Inspections - Level 3	2	18-Jul-23	19-Jul-23													■ In-Wall Inspections - Level 3		
210	RO.60900	Overhead Duct Work and Equipment - Level 3	10	18-Jul-23	31-Jul-23													■ Overhead Duct Work and Equipment - Level 3		
211	RO.60920	Hydronic Piping Overhead - Level 3	10	24-Jul-23	04-Aug-23													■ Hydronic Piping Overhead - Level 3		
212	RO.60940	Hang Drywall - Level 3	4	28-Jul-23	02-Aug-23													■ Hang Drywall - Level 3		
213	RO.60950	Overhead Electrical Rough - Level 3	10	01-Aug-23	14-Aug-23													■ Overhead Electrical Rough - Level 3		
214	RO.60960	Tape and Finsih Drywall - Level 3	7	03-Aug-23	11-Aug-23													■ Tape and Finsih Drywall - Level 3		
215	RO.60970	Test and Insulate Piping - Level 3	4	07-Aug-23	10-Aug-23													■ Test and Insulate Piping - Level 3		
216	RO.60980	Frame Hardlids - Level 3	3	09-Aug-23	11-Aug-23													■ Frame Hardlids - Level 3		
217	RO.60990	MEP Rough-In Hardlids - Level 3	3	14-Aug-23	16-Aug-23													■ MEP Rough-In Hardlids - Level 3		
218	RO.61000	Hang Drywall Hardlids - Level 3	2	17-Aug-23	18-Aug-23													■ Hang Drywall Hardlids - Level 3		
219	RO.61010	Tape and Finsih Hardlids - Level 3	4	21-Aug-23	24-Aug-23													■ Tape and Finsih Hardlids - Level 3		
220	RO.61020	Prime Paint - Level 3	6	25-Aug-23	01-Sep-23													■ Prime Paint - Level 3		
221	RO.61030	Low Volrage Rough-In and Cable Pull - Level 3	5	25-Aug-23	31-Aug-23													■ Low Volrage Rough-In and Cable Pull - Level 3		
222	RO.61040	Acoustical Ceiling Grid - Level 3	4	05-Sep-23	08-Sep-23													■ Acoustical Ceiling Grid - Level 3		
223	RO.61050	Rough-In Ceiling Grid - Level 3	4	11-Sep-23	14-Sep-23													■ Rough-In Ceiling Grid - Level 3		
224	RO.61060	Clean and Inspect Above Grid - Level 3	2	15-Sep-23	18-Sep-23													■ Clean and Inspect Above Grid - Level 3		
225	RO.61080	Polish Concrete - Level 3	5	21-Sep-23	27-Sep-23													■ Polish Concrete - Level 3		
226	RO.61100	Drop Ceiling Tiles - Level 3	4	28-Sep-23	03-Oct-23													■ Drop Ceiling Tiles - Level 3		
227	RO.61110	Install Ceiling Grid C4 / Baffle and Lighting - Level 3	5	28-Sep-23	04-Oct-23													■ Install Ceiling Grid C4 / Baffle and Lighting - Level 3		
228	RO.61120	Carpet and Base - Level 3	4	04-Oct-23	09-Oct-23													■ Carpet and Base - Level 3		
229	RO.61070	MEP Trim -OUT - Level 3	7	10-Oct-23	18-Oct-23													■ MEP Trim -OUT - Level 3		
230	RO.61130	Doors and Hardware - Level 3	5	10-Oct-23	16-Oct-23													■ Doors and Hardware - Level 3		
231	RO.61090	Interior Glazing - Level 3	5	12-Oct-23	18-Oct-23													■ Interior Glazing - Level 3		
232	RO.61140	Final Paint - Level 3	2	19-Oct-23	20-Oct-23													■ Final Paint - Level 3		
233	RO.61160	Construction Clean - Level 3	2	23-Oct-23	24-Oct-23													■ Construction Clean - Level 3		
234	RO.61150	GHP Prepunch / Final Clean - Level 3	7	25-Oct-23	02-Nov-23													■ GHP Prepunch / Final Clean - Level 3		
235	RO.61210	A/E Punch - Level 3	1	03-Nov-23	03-Nov-23													■ A/E Punch - Level 3		
236	RO.61220	Fix Punchlist - Level 3	10	06-Nov-23	17-Nov-23													■ Fix Punchlist - Level 3		
237	RO.61230	MEP Final Inspections - Level 3	5	20-Nov-23	28-Nov-23													■ MEP Final Inspections - Level 3		
238	SHOP BUILDING		135	20-Feb-23	29-Aug-23															
239	A1170	Demolition and Prep Existing - Shop Building	3	20-Feb-23*	22-Feb-23													■ Demolition and Prep Existing - Shop Building		
240	A1450	Install Storm - Shop Building	3	23-Feb-23	27-Feb-23													■ Install Storm - Shop Building		
241	A1470	Install Fire Hydrant - Shop Building	3	28-Feb-23	02-Mar-23													■ Install Fire Hydrant - Shop Building		
242	A1480	Demo Ext. Fire Hydrant - Shop Building	3	03-Mar-23	07-Mar-23													■ Demo Ext. Fire Hydrant - Shop Building		
243	A1180	Grading for Foundations - Shop Building	3	13-Mar-23	15-Mar-23													■ Grading for Foundations - Shop Building		

■ Remaining Level of Effort ■ Remaining Work
■ Actual Level of Effort ■ Critical Remaining Work
■ Actual Work ◆ Milestone





#	Activity ID	Activity Name	RMNG DUR	Start	Finish	2023												2024				
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar		
244	A1190	FRP Footings - Shop Building	15	20-Mar-23	07-Apr-23																	
245	A1200	Backfill Footings - Shop Building	2	10-Apr-23	11-Apr-23																	
246	A1210	MEP Underground - Shop Building	7	12-Apr-23	20-Apr-23																	
247	A1220	FRP SOG - Shop Building	5	21-Apr-23	27-Apr-23																	
248	A1230	Exterior Load Bearing Studs (Including Roof) - Shop Building	10	28-Apr-23	11-May-23																	
249	A1240	Roofing - Shop Building	5	12-May-23	18-May-23																	
250	A1260	Windows - Shop Building	5	12-May-23	18-May-23																	
251	RO.61240	Layout Walls - Shop Building	1	19-May-23	19-May-23																	
252	RO.61250	MEP Layout on Floor - Shop Building	1	22-May-23	22-May-23																	
253	RO.61260	Overhead Roof Drains - Shop Building	1	22-May-23	22-May-23																	
254	RO.61620	Monorail / Hoist	3	22-May-23	24-May-23																	
255	RO.61280	Overhead Fire Sprinkler - Shop Building	3	23-May-23	25-May-23																	
256	RO.61320	Overhead Duct Work and Equipment - Shop Building	5	26-May-23	02-Jun-23																	
257	A1250	Exterior Brick - Shop Building	25	05-Jun-23	10-Jul-23																	
258	RO.61270	Frame Top Out Walls - Shop Building	3	05-Jun-23	07-Jun-23																	
259	RO.61330	Hydronic Piping Overhead - Shop Building	5	05-Jun-23	09-Jun-23																	
260	RO.61350	Overhead Electrical Rough - Shop Building	5	05-Jun-23	09-Jun-23																	
261	RO.61290	Electrical In-Wall Rough - Shop Building	5	12-Jun-23	16-Jun-23																	
262	RO.61370	Test and Insulate Piping - Shop Building	3	12-Jun-23	14-Jun-23																	
263	RO.61380	Frame Hardlids - Shop Building	2	15-Jun-23	16-Jun-23																	
264	RO.61300	Backing - Shop Building	2	19-Jun-23	20-Jun-23																	
265	RO.61390	MEP Rough-In Hardlids - Shop Building	2	19-Jun-23	20-Jun-23																	
266	RO.61310	In-Wall Inspections - Shop Building	1	21-Jun-23	21-Jun-23																	
267	RO.61340	Hang Drywall - Shop Building	3	22-Jun-23	26-Jun-23																	
268	RO.61360	Tape and Finish Drywall - Shop Building	5	27-Jun-23	03-Jul-23																	
269	RO.61400	Hang Drywall Hardlids - Shop Building	1	27-Jun-23	27-Jun-23																	
270	RO.61420	Prime Paint - Shop Building	5	05-Jul-23	11-Jul-23																	
271	RO.61410	Tape and Finish Hardlids - Shop Building	2	05-Jul-23	06-Jul-23																	
272	RO.61430	Low Voltage Rough-In and Cable Pull - Shop Building	4	07-Jul-23	12-Jul-23																	
273	A1270	Copping Cap and Metal Panels - Shop Building	5	11-Jul-23	17-Jul-23																	
274	A1280	Overhead Coil Doors - Shop Building	5	11-Jul-23	17-Jul-23																	
275	RO.61440	Acoustical Ceiling Grid - Shop Building	2	13-Jul-23	14-Jul-23																	
276	RO.61450	Rough-In Ceiling Grid - Shop Building	2	17-Jul-23	18-Jul-23																	
277	A1310	Site Work Around Building - Shop Building	20	18-Jul-23	14-Aug-23																	
278	RO.61460	Clean and Inspect Above Grid - Shop Building	1	19-Jul-23	19-Jul-23																	
279	RO.61470	Polish Concrete - Shop Building	2	20-Jul-23	21-Jul-23																	
280	RO.61480	Drop Ceiling Tiles - Shop Building	1	24-Jul-23	24-Jul-23																	
281	RO.61490	Casework / Countertops	4	24-Jul-23	27-Jul-23																	
282	RO.61500	Carpet and Base - Shop Building	2	25-Jul-23	26-Jul-23																	
283	RO.61520	Doors and Hardware - Shop Building	3	27-Jul-23	31-Jul-23																	
284	RO.61530	Interior Glazing - Shop Building	3	28-Jul-23	01-Aug-23																	
285	RO.61600	Plumbing Fixtures	4	28-Jul-23	02-Aug-23																	
286	RO.61610	Sealed Concrete	1	28-Jul-23	28-Jul-23																	
287	RO.61510	MEP Trim -Out - Shop Building	2	03-Aug-23	04-Aug-23																	
288	RO.61540	Final Paint - Shop Building	2	07-Aug-23	08-Aug-23																	
289	RO.61550	Construction Clean - Shop Building	2	09-Aug-23	10-Aug-23																	
290	RO.61560	GHP Prepunch / Final Clean - Shop Building	2	11-Aug-23	14-Aug-23																	
291	RO.61570	A/E Punch - Shop Building	1	15-Aug-23	15-Aug-23																	
292	RO.61580	Fix Punchlist - Shop Building	5	16-Aug-23	22-Aug-23																	

 Remaining Level of Effort
 Remaining Work
 Actual Level of Effort
 Critical Remaining Work
 Actual Work
 Milestone



#	Activity ID	Activity Name	RMNG DUR	Start	Finish	2023												2024							
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar					
293	RO.61590	Final Inspections - Shop Building	5	23-Aug-23	29-Aug-23																				
294	SPECIAL		45	28-Jul-23	29-Sep-23																				
295	SP.80010	Elevator Checklist	10	28-Jul-23	10-Aug-23																				
296	SP.80000	Elevator Install	35	11-Aug-23	29-Sep-23																				
297	PROJECT CLOSEOUTS		48	03-Nov-23	16-Jan-24																				
298	PC.90060	TAB	7	03-Nov-23	13-Nov-23																				
299	PC.90000	Weather	6	29-Nov-23	06-Dec-23																				
300	PC.90050	Building Air Out	10	07-Dec-23	20-Dec-23																				
301	PC.90010	AHJ Sign-Offs and Final Inspections	10	15-Dec-23	29-Dec-23																				
302	PC.90020	Substantial Completion	1	29-Dec-23	29-Dec-23*																				
303	PC.90030	Owner FFE and Other	10	02-Jan-24	15-Jan-24																				
304	PC.90040	Owner Move_In	10	02-Jan-24	15-Jan-24																				
305	PC.90070	Classes Start	0	16-Jan-24*																					

 Remaining Level of Effort	 Remaining Work
 Actual Level of Effort	 Critical Remaining Work
 Actual Work	 Milestone

