



University of Colorado
Colorado Springs

Stay in the Know

From your Infrastructure & Sustainability Division

Facilities Services | Planning, Design & Construction | Parking & Transportation Services
Office of Sustainability | Business & Finance Solutions

Page 1 of 2

- **Anschutz Engineering Center** – Work will continue to complete the remaining punch list corrections through the summer. Exterior landscaping is being completed. Utility work along Mountain Lion Way will continue.

On Friday, August 9 from 8am-6pm the water will be shut down to Anschutz Engineering Center and Engineering and Applied Science Buildings for additional work needed to complete the AEC construction project.
- **Engineering and Applied Science Building Renovation**– The architecture and engineering team have now moved on to the Design Development stage. Over the next few months, they will begin having more user group meetings to help refine the design. Construction is expected to be completed in 2 phases starting January 2025 for 2 years. The UCCS Project Team has reached out to multiple Colleges looking for potential office swing space to help alleviate disruption due to the project schedule. We anticipate building classroom space on the 2nd floor of Kramer Family Library for use in the fall of 2025.
- **Campus Master Plan**– The deadline to complete the plan has been extended to November of 2024. We will have additional presentation sessions when faculty and students return to campus for the fall semester. Drafts of the Master Plan can be found here: Master Plan 2022 | Planning, Design, and Construction (uccs.edu) Additional feedback can be sent to pdcc@uccs.edu.
- **Campus Elevators**– El Pomar Center and University Hall elevators are still on-going. The El Polmar elevator is complete and open. University Hall B wing is anticipated to be open next week after re-inspection. Currently the contractor has renumbered some of the floor buttons in the elevator. This will be corrected as parts are delivered.
 - El Pomar Center (Freight) – 6/3/24-7/29/24 (Complete)
 - El Pomar Center (Glass) – 8/5/24-9/17/24
 - University Hall (B wing) – 6/10/24 – 8/5/24
 - University Hall (A wing) – 8/5/24 – 9/17/24
- **Kraemer Family Library** –
 - The west entrance roof and paver system replacement is installed. The Contractor will be back to fix some loose and raised pavers.
 - New carpet installation on the south side of EPC/KFL during the summer. Anticipated work to be completed before fall semester.
 - New pilot furniture near the UC entrance will be installed this summer. Anticipated work to be completed before fall semester.
 - Building controls and chiller replacement projects are both wrapping up the design process and should go out to bid soon with work to be done during the fall semester.
- **Campus Lactation Space** –
 - Main Hall – Furniture has been installed and room is open for use.
 - University Hall- Furniture has been installed. There are a few final touches to be completed, but room can be used.
 - Columbine Hall – room 1058 has been identified as the new lactation space for the facility. Construction will commence over summer with an estimated opening time of Fall 2024.
 - Dwire Hall – Planning will begin soon.

We are PRUD to serve our UCCS community!

For more information, please contact busfin@uccs.edu



University of Colorado
Colorado Springs

Stay in the Know

From your Infrastructure & Sustainability Division

Facilities Services | Planning, Design & Construction | Parking & Transportation Services
Office of Sustainability | Business & Finance Solutions

Page 2 of 2

- **Columbine Hall** - Building controls upgrade is in design currently. Work will be completed by the end of fall 2024.
- **Cragmor Hall ADA Modifications** - The contractor is expecting to begin performing concrete work at the main entrance to Cragmor Hall within the next 2 weeks. Phasing of the work will allow for the main entrance to always be open. The work is anticipated to be completed before the fall semester. More detail as it becomes available. Additionally there will be some road detour active when the crosswalk work is complete, exact dates and time will be shared through Campus Email system.
- **Summit Village (Keystone & Lodge) Boiler & Domestic Hot Water Replacement** - Contracted crews have begun work to replace boilers and domestic hot water tanks. Work will be on-going during the summer; anticipated work to be completed before fall semester.
- **Womens' Softball Field Turf** - New turf installation is complete. Final drainage work outside of the field will be completed.
- **Road Work** - Paving has been completed. The contractor will be working on utility access points in the future, but there will be no road closures.

We are PRUD to serve our UCCS community!

For more information, please contact busfin@uccs.edu